

NOTES FROM 12.21.05 PROTON DRIVER MEETING – CONVENTIONAL FACILITIES

Attendees: Bill Foster, Dixon Bogert, Jerry Leibfritz, Bob Webber, Jay Theilacker, Arkadiy Klebaner, Gary VanZandbergen, Lee Hammond, Jim Niehoff, Rod Walton, Chuck Federowicz, John Santic, Paul Lahn, Elaine McCluskey

ITEMS DISCUSSED: CYROGENICS

1. **Original plan called for cyro bldg to be placed at 2 deg/4 deg split in system. This would have placed the building close to the front end, not required any transfer lines**
2. **Revised plan puts cryo bldg at midpoint of $\beta = 1$ linac, approximately opposite L-15 Service Building**
3. **Arkadiy outlined how the revised plan for sectorization of the piping in linac tunnel would work:**
 - a. Purpose is to improve reliability of cryo system for accelerator
 - b. Allows shutdown of part of system to replace cryomodule or do other work without warming up entire length.
 - c. Question of what is reliability of planned system without this – this has not been quantified
 - d. There would be 4 sectors, 2 upstream of distribution box at midpoint of $\beta = 1$ and 2 downstream
 - e. Also need transfer line for 4 deg K section at upstream end for spoke cavities
4. **Distribution Box:**
 - a. Located in the tunnel at point where lines come from building
 - b. About 80 ft long
 - c. Could be in tunnel or in alcove – alcove location presents concerns about ODH safety
 - d. Contains U-tubes which need to be pulled to sector the lines.
 - e. Platform around 3 sides for pulling U-tubes. 36" wide, at about 4 ft from floor
 - f. If in alcove, still need space in beamline about 1/3 cryo module long for piping distribution (?)
 - g. Alcove option provides more flexibility for cryo design – preferred from that perspective by Jay
5. **Cryo Building particulars**
 - a. Size of building similar to SNS
 - b. 6 compressors
 - c. Need redundancy for power so that things don't warm up – John described how he and Joe P have thought about doing this in comparison to CHL.
 - d. Need crane coverage over compressors and over pit area.
 - e. Also need these 2 areas separated for noise reasons. Possibly provide one crane for both areas, with removable wall in between
 - f. Pit area should be only for cold box, not for rest of equipment
 - g. Loading dock area should be larger than SNS to make it more useful.
6. **Design and procurement of system and equipment**
 - a. Equipment inside building would be designed and built by vendor, spec'd by Jay/Arkadiy.
 - b. Compressors are off the shelf, would come early. Need to have building ready for that so that piping can begin
 - c. Also need transfer piping penetration and distribution box area early, since that installation takes a long time.
 - d. Would specify size of pit, not wait for design to determine that.
7. **Tank farm**
 - a. Could use existing tanks with piping back and forth – not Jay's preferred way
 - b. Could move existing tanks – concern with timing for commissioning from existing CHL and then startup at new plant
 - c. Plan for 8 tanks like at SNS for real estate

Actions:

- Dave Johnson to get info to Chuck on latest injection area layout
- Maurice will review pumps and piping sizes and come to a meeting in January with information.
- Maurice will try to get LCW SNS design info from Mark Champion at SNS

Next meeting scheduled for 1/11/06 at 9:30 in WH5NE