


CKM @ A0 North : Summary of the static heat loads

<u>CKM cryo-model at A0 North</u>	75 K - 85 K	1.8 K
Thermal radiation (W)	2.21	0.10
Flanges extremities (W)	5.70	0.007
Run1 - iris at 300 K (W)	-	0.243
Supports spiders (W)	27.20	0.43
Coupler antenna and coaxial cable (W)	3.74	0.21
Warm to Cold Transition (W)	-	0.60
TOTAL HEAT LOAD	38.85	1.59

The heat transfer between the RF cavities and the Titanium outer shell is not estimated (negligible)



Section view of cryomodule assembly.

CKM @ A0 North :What do we want to measure? To complete...

Goal of the test:

Validation of the 13 cell SRF cryo-system in its final CKM configuration:

= Run1 in North cave w/o beam – Further run in South cave w/ beam

= 1 x 13 cells – 2 x 13 cells

Thermal investigations:

-Measure the static heat load to the 1.8 K temperature level – model validation.

-Influence of the He II bath temperature

-Temperature distribution in the cryostat

-To complete...

-13 cell SRF performance in an Horizontal configuration...


Note:

Nominal heat load: Measured static heat load due to the feed box and vertical dewar ~ 1.8 Watt.


++> Nominal heat load to investigate for CKM heat load measurement purpose...

Existing A0 cryogenics instrumentation & control

- LHe dewar and recovery lines
- Pump capacity 2.01 g/s (as measured by Brian Degraff)
(design capacity = 2.64 g/s)
- Instrumentation & control
- Heat exchanger
- EVJT




CKM @ A0 North - PID



— GHe
— LHe
— LN₂

FT	FLOW TRANSDUCER
JXE	POWERED ELEMENT (HEATER)
LT	LEVEL TRANSDUCER
PT	PRESSURE TRANSDUCER
TT	TEMPERATURE TRANSDUCER

UNLESS OTHERWISE SPECIFIED		DIAGNOSTIC	R. RABCHL/CH. MARVE	2/19/72
SEE	SEE	DRAWN	ROGER RABCHL	3/7/72
±	±	CHECKED		
1. BREAK ALL SHARP EDGES OF MAX 2. DO NOT SCALE DRAWING 3. DIMENSIONS TO CENTER AND TOLERANCE 4. MAX. ALL MACH. DIMENSIONS ✓		APPROVED USED ON MATERIAL		
 FERMI NATIONAL ACCELERATOR LABORATORY UNITED STATES DEPARTMENT OF ENERGY				
CKM-AD North Cave P&ID				
SCALE	DRAWING NUMBER		SHEET	REV
	1670-MD-418122		1 OF 1	
OBTAINED WITH: AUTOGAD 2000		GROUP:		

CKM @ A0 North – Preliminary Instrumentation list

Sensor name	Location	Type	Company	Range	Comment
TN1	Thermal shield- upstream	PT102	Lake shore	30 K-300 K	
TN2	Thermal shield- downstream	PT102	Lake shore	30 K-300 K	
TP35	LN2 return	Platinum resistor		30 K-300 K	already installed at A0 North
TCD1	He cooldown upstream	CX-1050-SD-1.4L	Lake shore	1.6 K-300 K	
TCD2	He cooldown downstream	CX-1050-SD-1.4L	Lake shore	1.6 K-300 K	
TR34	JT valve up stream	Carbon resistor		1.6 K-300 K	already installed at A0 North
Tsupply	JT valve down stream	CX-1050-SD-1.4L		1.6 K-300 K	
TP32	Low pressure He	Platinum resistor		1.6 K-300 K	already installed at A0 North
TR33	Low pressure He	Carbon resistor		1.6 K-300 K	already installed at A0 North
The	Helium vessel	CX-1050-SD-1.4L	Lake shore	1.6 K-300 K	
Thedummy	Dummy Helium vessel	CX-1050-SD-1.4L	Lake shore	1.6 K-300 K	
THWC1	Warm to cold transition	CX-1050-SD-1.4L	Lake shore	1.6 K-300 K	
THWC2	Warm to cold transition	CX-1050-SD-1.4L	Lake shore	1.6 K-300 K	
THC1	Coupler	CX-1050-SD-1.4L	Lake shore	1.6 K-300 K	
THC2	Coupler	CX-1050-SD-1.4L	Lake shore	1.6 K-300 K	
Preturn	Helium vessel	C204	Setra	0 - 10 psig	
PHe	Helium vessel	C204	Setra	0 - 10 psig	
FT 1	He Flow meter	FTB-941	Omega	0 - 5 g/s	From photon stop cryotest
LHe	LHe level	6" level	AMI	0 -100 %	
LLHV	LHe level			0 -100 %	already installed at A0 North
LN2	LN2 level			0 -100 %	already installed at A0 North
EVJT	JT valve			0 -100 %	already installed at A0 North
EVVC	Pumping valve			0 -100 %	already installed at A0 North
PVHE	LHe dewar supply valve			0 -100 %	already installed at A0 North
PVN2	LN2 dewar supply valve			0 -100 %	already installed at A0 North
PVVH	Safety recovery			0 -100 %	already installed at A0 North
PVVL	Pumping system valve			0 -100 %	already installed at A0 North
PVVS	Pumping system valve 2			0 -100 %	already installed at A0 North
PV19	Cooldown valve			0 -100 %	already installed at A0 North
JXE	Cavity heater	KHLV-105/10	Omega	50 W	

CKM @ A0 North – DAQ system

New instrumentation:

- 9 CX => excitation current = 1 microAmp / output = 0-10 V
- 2 Pt => excitation current = 100 microAmp / output = 0-10 V
- 2 PT => Input = 28 V / output = 0-5 V
- 1 FT => Input = 30 mV / output = 0-5 V
- 1 LT => Input = 30 mV / output = 0-5 V
- 1 JXE => Input = 28 V / output = 0-2 Amp



Check reliability of existing Carbon temperature sensors:

- TR34 and TR33

Potential DAQ systems:

- ACNET spare channels from A0 compressor I/O box
- IRM
- PC card (IO Tech)
 - Current supply, DVM, Switch sys., or expansion box for PC card

CKM @ A0 North- Cryostat Design – Instrumentation



SRF – Charged Kaon at the Main injector (CD)

PAGE UNDER CONSTRUCTION.....

Cryostat Design

General:

- [P& ID \(.jpg\), \(.dwg version\)](#)
- [Initial Instrumentation list](#)
- [Heat load summary for the cryo-test at A0- Northcave](#)
- [Static heat load / cryostat](#)
- [Photos @ A0 Northcave , Feed-box, Feed-box connection...](#)
- [Photo @ A0 Southcave](#)

<http://www-bdnew.fnal.gov/cryo-darve/SRF/SRF.htm>


Conceptual Design:

- [Internal set-up for cryostat \(run1\)](#)
- [Cryostat overview \(run2\)](#)
- [Supporting system](#)
- [Warm to cold transition](#)
- [Existing Vacuum vessel \(.jpg\), \(.dwg\)](#)

Useful links and related projects:

- [Kaon Separated Beam](#)
- [TESLA Technical Design report](#)
- [Preprint at Desy](#)
- [Other files..](#)

CKM @ A0 North - Feed box characteristics



Properties of the JT valve @ A0
Assumption: Pressure before JT = 1.5 atm (22.04 psi)

