

# Overview of US work on AES001

C.M. Ginsburg (Fermilab)
AES01 to KEK meeting
December 4, 2007

#### JLab AES1 Results

R. Geng, AES Meeting at JLab, Aug 2007

- Serial AES cavity tests started April 16, 2007 at a rate of about 3 tests per month.
- 4 RF tests done, each time following 20 um EP.
- Quench field 17.5, 18.0, 17.0, 16.0 MV/m, no X-ray, insensitive to repeated EP processing.
- Pass-band mode measurements during test 1,2,4 consistently show cell #3 and #7 candidate quenching cells.
- May 30, 2007, first attempt for RF test with 8 thermometers attached to AES1 cell #3 and #7. Test failed due to cable breakdown and thermometers falling off.

#### All cavity processing done @JLab

Processing Recipe

J. Mammosser, TTC Meeting at Fermilab, April 2007

Material Removal (microns)
R. Geng, AES Meeting at JLab, Aug 2007

- Processing recipe
  - –Degrease
  - –Electropolishing (20 μm)
  - -Degrease
  - -First HPR+dry
  - -First cleanroom assembly
  - -Second HPR+dry
  - –Final cleanroom assembly
  - -Evacuation and leak check
  - -Low temperature (110 C) bake


		1 <sup>st</sup>	2 <sup>nd</sup>	3 <sup>rd</sup>	4 <sup>th</sup>
		test	test	test	test
	A7	172	198	224	251
	A6	187	213	239	265
	AES1	213	236	252	269
	AES2	164	190		
	AES3	177	200		
	AES4	221	257	277	

Note: updates to AES2,3,4 since August 2007 are not shown

Note: all cavities get 150 um bulk EP


#### JLab: all AES cavities together





Note: updates to AES2,3,4 since August 2007 are not shown

#### R. Geng, AES Meeting at Jlab, Aug 2007



## Fermilab AES1 Activity

- (Was sent to PAC07 (T. Tajima) in June for show-andtell. Maybe they opened it, but this was between JLab processes.)
- Arrived at Fermilab August 2007, pumped and fitted with couplers at JLab
  - Vacuum became compromised in between
    - Valve was open, so may be a human accident
  - Pumped and leak checked in Fermilab MP9 cleanroom and fitted with burst disk (cryogenic safety requirement)
  - No field emission observed in  $\pi$  mode, so not catastrophic vacuum loss
- Three thermal cycles and many vertical tests including mode measurements and thermometry (more on this...)
  - September 7-11, 2007(first 9-cell test on the new test stand!)
  - September 17-19, 2007
  - November 7-9, 2007
  - When referring to a cell #, we count from the opposite end to the input coupler port.

### Fermilab AES1 Activity (cont.)

- November 11: end flanges were disassembled in a clean-ish environment, and ends covered
- Week of November 17: several efforts to view the inside with a borescope. Nothing of particular interest was seen in the region of the hotspot. Also warm RF test for fixed input coupler antenna. Some dust could enter, but probably not any grease.
- Cavity was in the open, with the ends usually covered during this time.
- December 4: Cavity shipped to KEK